

Contract Modification Log

Project Name: Ravenswood Station Rehabilitation

Project #: 4794

Contract #: PO0011254

Contract Expiration Date: 2/1/2018

Third Party Contractor: ABC Construction

Metra's PM/CM: XYZ Consultants

CM No.	Description	LS/T&M	Initiated By	Date Initiated	Estimated Contractor Cost	Date Submitted	Estimated Metra Cost	Date Responded	Agreed Cost	Date Resolved	Remarks
1	Unforeseen obstruction during excavation.	LS	ABC	4/10/2017	\$3,000.00	4/15/2017	\$2,900.00	4/20/2017	\$3,000.00	4/20/2017	CLOSED
2	Additional light fixtures.	LS	Metra	5/8/2017	\$4,000.00	5/15/2017	\$4,300.00	5/21/2017	\$4,000.00	5/21/2017	CLOSED
3	Additional concrete at south ramp.	LS	Metra	6/5/2017	\$5,000.00	6/15/2017	\$5,200.00	6/20/2017	\$5,000.00	6/20/2017	CLOSED
4	Additional demolition at east platform.	T&M	ABC	7/7/2017	\$6,000.00	7/15/2017	\$6,100.00	7/18/2017	\$6,000.00	7/18/2017	CLOSED
5	Time extension to 2/25/18.	LS	Metra	12/1/2017	\$0.00	12/1/2017					OPEN
Max. Exposure to Metra					\$18,000.00						
								Total	\$18,000.00		

Contract Summary				
Change Order #	Contract Modification(s)	Change Order Amount	Change Order % of Contract	Date Approved
1	1, 2, 3	\$12,000.00	1.15%	8/1/2017
2	4	\$6,000.00	0.57%	9/1/2017
			0.00%	
Total Change Orders		\$18,000.00	1.72%	
Original Contract Amount		\$1,047,500.00		
Revised Contract Amount		\$1,065,500.00		